

FDP Form 7 - 20% Component of the IRA Utilization

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE QUARTER ENDING SEPTEMBER, 2018**

Province, City or Municipality:

Los Banos, Laguna

Program or Project	Location	Total Cost	Date Started	Completion Date	Project Status		Extensions, if any	Remarks
					Completion	Incurred to Date		
Current Appropriation								
I-SOCIAL DEVELOPMENT								
Land								
-Lot Acquisition for Municipal Satellite Evacuation Center		2,000,000.00						
-Lot Acquisition for Barangay Multi-purpose Center/Housing Site		1,000,000.00						
-Lot Acquisition for Road right of Way to Barangay Multi-purpose Center, Brgy Maahas		500,000.00						
Lot Acquisition for Barangay Evacuation Center, Barangay Mayondon		1,000,000.00						
Parks, Plaza, and Monuments								
- Improvement of General Paciano Rizal Park		3,000,000.00						
Other Infrastructure Assets								
-Municipal Housing Program		3,000,000.00						
POW#18-mdf-005- Site Development re:Construction of roads from National Highway (Tidon Area) to Betterland Subdivision	San Antonio	(58,136.00)	9/1/2017	2/15/2018	100%	58,136.00		AA3S Gen. Mdse/Check no. 669415 dtd March 26, 2018
-Improvement of Peace and Order and Public Safety Program		3,000,000.00						
POW#18-MDF-017 Fabrication of triple deck cabinet and office table at BJMP	Timugan	(211,572.18)	7/19/2018	7/27/2018	100%	154,487.00		AA3S Gen. Mdse/Check No. 669431 dtd. 08/17/18 - Php146,210.91
POW#18-MDF-022-Construction of retaining wall	Timugan	(823,086.75)	7/18/2018	8/21/2018	100%	794,651.60		Power K Const. Supply & Services/Check No. 669438 dtd. 9/20/18 - Php744,985.87
Buildings								
-Construction/Rehabilitation of Day Care Center		1,000,000.00						
POW#18-MDF-007-Construction of Fence and repair of waterline	Batong Malake/Lalakay	(213,945.26)	5/16/2018	6/2/2018	100%	206,931.00		AA3S Gen. Mdse/ Check 669422 dated May 25, 2018 /Labor Payroll/Check no. 669425 dtd. June 27, 2018
-Establishment/Rehabilitation of Los Banos Museum		500,000.00						
-Construction/Rehabilitation of Multi-purpose Center, Mun. Wide		1,000,000.00						
-Construction of Mun. Satellite Evacuation Center		2,000,000.00						
-Construction /Rehabilitation of Barangay Multi-purpose Center and Water System, Barangay Bagong Silang		1,000,000.00						
-Construction/Rehabilitation of Barangay Multi-purpose Center, Barangay Bayog		1,000,000.00						
Hospitals, and Health Centers								
-Rehabilitation of Rural Health Centers		1,000,000.00						

FDP Form 7 - 20% Component of the IRA Utilization

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE QUARTER ENDING SEPTEMBER, 2018**

Province, City or Municipality:

Los Banos, Laguna

Program or Project	Location	Total Cost	Date Started	Completion Date	Project Status		Extensions, if any	Remarks
					Completion	Incurred to Date		
-Construction of Poblacion Public Market, Barangay Baybayin		41,000,000.00						
-Rehabilitation/Improvement of Batong Malake Public Market		132,000.00						
Total Economic Development		52,632,000.00	-	-	-	-	-	-
III-Environment Management								
Flood Control Systems								
-Construction/Rehabilitation of drainage canal, Municipal Wide		2,729,470.59						
-Rehabilitation/Improvement of drainage canal at:								
a. Bangkal-Sta Rita Barangay San Antonio		3,500,000.00						
b. Elementary School to Barangay Hall, Barangay Bayog		1,000,000.00						
c. CSAP, Barangay Maahas		1,000,000.00						
d. Dangka to Punong Bundok, Barangay Mayondon		1,000,000.00						
e. Los Banos Subdivision, Barangay Batong Malake		1,000,000.00						
f. Demarses Subdivision, Barangay Batong Malake		1,000,000.00						
-Soil Protection								
a. Riprapping of Riverbanks, Barangay Malinta		1,000,000.00						
b. Riprapping of Riverbanks, Barangay Tuntungin-Putho		500,000.00						
c. Soil Protection at Los Banos Central School		300,000.00						
d. Soil Protection at Municipal Complex, Barangay Timugan		2,396,000.00						
Other Transportation Equipment								
-Procurment of Two (2) Units Mini-Dumptruck		3,000,000.00						
Total Environmental Management		18,425,470.59				-		
Total Continuing Appropriation		92,229,470.59				1,007,323.14		
Grand Total		133,053,270.59				4,127,079.06		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

TWILA T. TORRES
MPDC

GENOVEVA B. POYAOAN
Budget Officer

CAESAR P. PEREZ
LCE